

Search by Local Agency or select a project control number below to see the monthly status of the project.

Start a New Search

Local Agency

City of York ^

Control Number

All v

Contact Jessie Sampson  
[jessie.sampson@nebraska.gov](mailto:jessie.sampson@nebraska.gov)  
for assistance.

## Local Project Monthly Status Update

### Project Information

11/14/2025

Last Updated

43010

Control Number

DPS-93(15)

Project Number

Project Access York

Project Name

8/27/2026

Programmed Letting Date

Paul Kieper

Local Liaison

Paul Kieper

LPS Project Coordinator

CE3


NEPA Level

Olsson, Olsson

Consultant (s)

City of York

Local Agency



### Status Update Summary

#### Summary of Items Completed

PIH done 9/25/23. Plan in Hand finalized 11-13-23. Completed ROW Ownership plans Received Post PIH documents 1/12/2024 PI complete. NTP for Design was given 10/7/2024 Olsson's working on PE and Environmental task. Draft Cat EcxCe-2 sent to NDOT 11/5/2024. Preliminary ROW Appraisal plans sent to NDOT 11/11/2024. Met 12/6/2024 to discuss the ROW limits. Olsson's will work on ROW limits based on comments from meeting. ROW is working with Olsson's on Declaration of Use to City Parks and Schools. Received ROW Appraisal plans from Olsson's 3/4/2025 and NDOT has started preliminary appraisals. NDOT will do Title Research on 12 tracts to finish those tasks. Gave NTP with Final Design 6/3/2025. PCM 70 6/24/25

#### Action Items to be Completed

In ROW, Appraisers out in field

### Milestones Details and Tasks with Completion Dates

Complete	Complete	Complete	Complete	Complete	Not Applicable	Active	Incomplete	Incomplete
Project Initiation Phase	Consultant Procurement PE Phase	Preliminary Design	Environmental / NEPA	Final Design	Railroad (if applicable)	ROW (if applicable)	PS&E	CE Procurement
Program Agreement Execution 10/25/2022	NTP for PE Consultant Completion 2/23/2023 NTP for NEPA Consultant Completion 2/23/2023	PIH Conducted 9/25/2023 PIH Report Completion 11/13/2023	Wetlands Permit Complete SHP0 Complete T&E Complete 404 Permit Complete NEPA Doc Approved 6/3/2025	NTP for Final Design 6/3/2025	RR Review Completion Date	ROW Plan Reviewed ROW Estimate Reviewed Approved ROW Plans 6/24/2025 NTP with Appraisals 7/1/2025 ROW Cert. Complete	Project Submitted Tent. Letting Date	NTP for CE