

Search by Local Agency or select a project control number below to see the monthly status of the project.

Start a New Search

Local Agency

City of York

Control Number

All

Contact Jessup Sampson


Jessup.Sampson@nybrb.ny.gov

for assistance

Local Project Monthly Status Update

Project Information

1/14/2025 Last Updated	43010 Control Number	DPS-93(15) Project Number	Project Access York Project Name	8/27/2026 Programmed Letting Date
Paul Kieper Local Liaison	Paul Kieper LPS Project Coordinator	CE3 NEPA Level	Olsson, Olsson Consultant (s)	City of York Local Agency



Status Update Summary

Summary of Items Completed

Action Items to be Completed

PIH done 9/25/23. Plan in Hand finalized 11-13-23. Completed ROW Ownership plans Received Post PIH documents 1/12/2024 PI complete. NTP for Design was given 10/7/2024. Olsson's working on PE and Environmental task. Draft Cat ExCE-2 sent to NDOT 11/5/2024. Preliminary ROW Appraisal plans sent to NDOT 11/11/2024. Met 12/6/2024 to discuss the ROW limits. Olsson's will work on ROW limits based on comments from meeting. ROW is working with Olsson's on Declaration of Use to City Parks and Schools. Received ROW Appraisal plans from Olsson's 3/4/2025 and NDOT has started preliminary appraisals. NDOT will do Title Research on 12 tracts to finish those tasks. Gave NTP with Final Design 6/3/2025. PCM 70 6/24/25

In ROW. Appraisers out in field. Olsson's working on Utility relocations

Milestones Details and Tasks with Completion Dates

Complete	Complete	Complete	Complete	Not Applicable	Active	Incomplete	Incomplete
Project Initiation Phase	Consultant Procurement PE Design Phase	Preliminary Design	Environmental / NEPA	Final Design	Railroad (if applicable)	ROW (if applicable)	PS&E
Program Agreement Execution 10/25/2022	NTP for PE Consultant Completion 2/23/2023 NTP for NEPA Consultant Completion 2/23/2023	PIH Conducted 9/25/2023 PIH Report Completion 11/13/2023	Wetlands Permit Complete SHPO Complete T&E Complete 404 Permit Complete NEPA Doc Approved 6/3/2025	NTP for Final Design 6/3/2025	RR Review Completion Date	ROW Plan Reviewed ROW Estimate Reviewed Approved ROW Plans 6/24/2025 NTP with Appraisals 7/1/2025 ROW Cert. Complete	Project Submitted Tent. Letting Date NTP for CE